

# Findorff

## Executive Summary Report Glacier Creek Middle School

### Last week:

- Place Foundations – Area D & Bus Canopy
- Spray Foam Insulation – Area G
- Install Brick Façade – Area G
- Erect Gym Pre-Cast Wall Panels – Area F
- Install Underground MEPF – Area D
- Continue Installation of Geothermal System



Install Underground Plumbing – Area D (Art & Music)

### Coming up in the next few weeks:

- Erect Structural Steel – Area C, G & F
- Complete Gym Pre-Cast Panels – Area F
- Form & Pour Slab on Grade – Area G
- Spray Foam Insulation – Area F
- Install Brick Façade – Areas C, G & F
- Erect Structural Steel – Area C, G & F



Bus Canopy Foundations



Erect Gym & Fitness Center Pre-Cast – Area F



Install Brick Façade – Area G (5<sup>th</sup> Grade Wing)

*The erecting of the Gymnasium and Fitness Center pre-cast concrete has begun and will continue for the next week. Erecting of the structural steel for Area C, G & F will begin next week as the building structure continues. Installation of the spray foam insulation and brick façade will continue over the coming weeks as the focus for construction will be to complete the structure and building enclosure before the winter season.*

### Questions? Contact:

Project Manager: Beau Barth 608-729-2137 [bbarth@findorff.com](mailto:bbarth@findorff.com)

Superintendent: Scott Marshall 414-254-3307 [smarshall@findorff.com](mailto:smarshall@findorff.com)

9/27/2013