

Findorff

Executive Summary Report

Kromrey Middle School

Last two weeks:

- Conservancy retaining wall
- Foundations
- Site grading
- Begin structural masonry

Coming up in the next few weeks:

- Foundations
- Structural masonry
- Begin structural steel



The "Living Wall" is nearing completion. This will provide slope stability with vegetation growing on it at the Pheasant Branch Conservancy.



Concrete crews have been forming and pouring the radius foundation walls of the cafeteria.



Masons began work this week on the 5th wing and work at the existing gym.



Underground plumbing is underway in the 5th grade wing.

As we approach fall the structure of the building is getting underway. Masons started this week in the 5th grade wing and the ironworkers will begin setting steel next week in the 5th grade wing.

Questions? Contact:

Project Manager: Matt Premo 608-442-7076 mnpremo@findorff.com

Superintendent: Tom Faust 608-516-5525 tfaust@findorff.com

8/30/2013