

---

# EXECUTIVE SUMMARY REPORT

## ADDITION & REMODELING TO: GLACIER CREEK MIDDLE SCHOOL

01/17/2014

---

### What's New?

Crews in the 5<sup>th</sup> Grade Wing are wrapping up painting in preparation for installation of ceilings, MEPF trim & finish, and casework. Finishes will continue in this area over the next few months. Lighting fixtures are being installed in the Gymnasium and athletic equipment is scheduled to arrive next week. These activities will be followed by installation of the maple flooring starting in early February. The Area C Administration Addition is nearing completion and will be ready for Punch List by the end of January.

### The Past Weeks

- Install Carpet & Ceiling Tiles in Administration – Area C
- Install Overhead MEPF – Area D
- Install Light Fixtures in Gymnasium & Fitness Center – Area F
- Overhead Mechanical Piping in Mechanical Mezzanine – Area F
- Tape & Paint Drywall in 5<sup>th</sup> Grade Wing – Area G

### Coming Up in the Weeks Ahead

- Install Ceiling Grid – Area D
- Install Athletic Equipment in Gymnasium – Area F
- Tape & Paint Corridors – Area F
- Apply Resinous Flooring in Bathrooms – Areas F & G
- Install Casework & Ceiling Grid in 5<sup>th</sup> Grade Wing – Area G
- Install Storefront Doors – Areas D, G & F
- Install Metal Roof Panels – Area G & Storage Building




Music Room MEPF Rough – Area D



Install Gymnasium Light Fixtures – Area F



Pull Data Cabling in 5<sup>th</sup> Grade Wing – Area G



Administration Addition – Area C



**Did you know?** Grading of the Glacier Creek site as part of the new construction required mobilization of large scrapers, bull dozers, and excavators to do the job. Between July and August 2013, the grading crew moved over 30,000 cubic yards of dirt and 14,000 cubic yards of top soil for a total of 44,000 cubic yards of earth handled. This is equivalent to 4,400 dump trucks full of dirt!