
EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODELING TO: KROMREY MIDDLE SCHOOL

01/30/2015

What's New?

Work on the structure for Phase III has started with the masons laying block and the ironworkers setting the precast floor planks that will form the 5th grade teacher's break area. Next week the new gym will begin to take shape with the arrival of the precast wall panels.

The Past Weeks

- Footings and foundations
- Geothermal well drilling
- Began structural masonry

Coming Up in the Weeks Ahead

- Gym precast wall panels
- Locker room roof structure
- Geothermal well drilling



Concrete footings have been blanketed to protect them from the cold weather.



New structure is underway north of the locker rooms.



Geothermal well drilling rigs are onsite. A vacuum truck is shown on the left side of the photo for removing drilling fluid, the drilling rig is shown in the center with the mast down.



Did you know? The phase II geothermal field consists of 96 wells each 255' feet deep. This will require over 24,000' or nearly 5 miles of drilling. Including Phase I, Kromrey will have 16 miles of geothermal wells drilled under the parking lot and football field.