

Findorff

Executive Summary Report Glacier Creek Middle School

Last week:

- Erect Structural Steel/Deck – Area C, D, F & G
- Install Roof Blocking – Areas C & F
- Frame Storage Building
- Spray Foam Insulation – Area F
- Begin Brick Façade – Area F
- Installation of Geothermal Circuit



Apply Spray-Foam Insulation – Area F (Gymnasium & Fitness Center)

Coming up in the next few weeks:

- Complete Steel & Deck – Areas G & D
- Install Roofing – Areas C & F
- Spray-Applied Fireproofing – Areas F & D
- Framing & Drywall – Areas C & G
- Complete Brick Façade – Areas F & D
- Begin Installation of Windows – Area C



Install Geothermal Circuit – SITE



Erect Structural Steel – Area G (5th Grade Wing)



Commons Roof Deck & Wall Demo – Area C (Administration)

October has been a busy month at Glacier Creek with ongoing structural and building enclosure activities in all areas. Structural steel will wrap up in early November and roofing activities will begin next week. Completion of structural steel has kicked off interior overhead MEPs in several areas and interior wall layout. November will continue to be a busy month with building enclosure continuing and interior build-outs ramping up.

Questions? Contact:

Project Manager: Beau Barth 608-729-2137 bbarth@findorff.com

Superintendent: Scott Marshall 414-254-3307 smarshall@findorff.com

10/25/2013