

# Findorff

## Executive Summary Report Glacier Creek Middle School

### Last week:

- Complete Foundations – Area F
- Install Underground MEPF – Area G
- Install CMU – Areas G & F
- Place Spray Foam Insulation – Area C
- Place SOG – Area C
- Start Installation of Geothermal System



Install Underground Plumbing – Area G (5<sup>th</sup> Grade Wing)

### Coming up in the next few weeks:

- Foundations – Area D & Bus Canopy
- Continue CMU – Areas G, F & D
- Erect Gym Pre-Cast Wall Panels – Area F
- Form & Pour Slab on Grade – Area G
- Spray Foam/Brick Veneer – Area C & G
- Erect Structural Steel – Area C, G & F



Install CMU Bearing Walls – Area G (5<sup>th</sup> Grade Wing)



Insulate CMU Walls – Area C (Administration & Commons)



Drill Geothermal Wells

*Installation of the Geothermal System has begun on site and will continue through October 2013. CMU Load Bearing Walls continue in the 5<sup>th</sup> Grade Wing and Fitness Center in preparation for Structural Steel & Pre-Cast Wall Panel erection. The focus over the next few weeks will continue to be structure and building envelope in all areas. Work is progressing well and on schedule.*

### Questions? Contact:

Project Manager: Beau Barth 608-729-2137 [bbarth@findorff.com](mailto:bbarth@findorff.com)

Superintendent: Scott Marshall 414-254-3307 [smarshall@findorff.com](mailto:smarshall@findorff.com)

9/13/2013