

EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODLEING TO: KROMREY MIDDLE SCHOOL

3/28/14

What's New?

Area D casework has been delivered to the site and is being installed. The ground unit heater and blankets have been removed from area A as the frost has finally thawed. Structural work was completed over spring break in the existing gym in preparation for the setting of the new rooftop mechanical unit.

The Past Week

- Drilling Geothermal Wells
- Area A Exterior Masonry
- 6th, 7th & 8th grade wing roofing
- Area B Window Installation
- Emergency Generator Pad Poured
- 5th grade wing electrical and mechanical finishes

Coming Up in the Weeks Ahead

- Drilling Geothermal Wells
- Area A Exterior Masonry
- Pouring of First Floor Area A Slab
- Heat Recovery Units for Areas A and B Penthouses Arriving
- Emergency Backup Generator Arriving
- Nana Walls Arriving
- Areas A and B Mechanical, Electrical and Plumbing Rough-ins



Area D casework has arrived, and lighting fixtures and mechanical finishes have been installed



The emergency generator pad has been poured in preparation for the arrival of the generator



Area A exterior masonry and geothermal well drilling is ongoing.



Windows and curtain walls are in place in area C. Area B windows are being installed.



Did you know? The emergency generator weighs approximately 33,000 pounds. To accommodate this, the concrete for the generator footing extends 5 feet underground, and the concrete pad is 1 foot thick. The fuel tank for this generator has a capacity of 1,800 gallons.