

EXECUTIVE SUMMARY REPORT

ADDITION & REMODELING TO: GLACIER CREEK MIDDLE SCHOOL

04/11/2014

What's New?

Site work is under way - the site has been surveyed and staked. Material is being removed from the North parking lot in order to level this area and increase visibility from the playground/recess area. Striping of the Gym floor has been completed, and the bleachers are installed. Electrical rough-ins are in place and drywall is up in the new administration offices in area C.

The Past Weeks

- Remodel Administration Wing (South) – Area C
- Install Bleachers in Gymnasium – Area F
- Finish Locker Installation in 5th Grade Wing – Area G
- Site Grading at the North Parking Lot – Site
- Site Staking and the Beginning of Site Work – Site
- Final Clean of the Gym and 5th Grade Wing – Areas G and F

Coming Up in the Weeks Ahead

- Final punch list of the new Gym and 5th Grade wing – Areas G and F
- Art, Music, and Computer Lab Flooring and Finishes – Area D
- Finish Existing Vestibule Tie-ins & Flooring – Areas D and F
- Site work will continue



Bleachers have been installed in the new Gymnasium



Drywall is up in the new Administration offices - Area C



Site Work is Under Way! Material is being removed from the North parking lot to level off this area



Area D flooring and finishes are nearly complete!



Did you know? There is extensive site work to be done at Glacier Creek. All asphalt in the existing parking lots and roads will be replaced. A new asphalt road and concrete sidewalks will extend around the East side of the facility to accommodate the new 5th grade wing and Gym. This road will also provide the fire department access to the addition.