

---

# EXECUTIVE SUMMARY REPORT

## ADDITIONS & REMODELING TO: GLACIER CREEK MIDDLE SCHOOL

08/01/2014

---

### What's New?

All remaining concrete sidewalks at the main entrance and at the art and music room addition have been poured. The asphalt binder course in the main parking lot is in place. Pavers are in place at the base of the amphitheater, and grading for the amphitheater path is ongoing. Items noted on the final punch list in the student services area, art room, computer lab and music room are being completed.

### The Past Weeks

- Final punch list in the student services, art, and music areas – Areas D and C
- Installation of pavers at the base of the amphitheater – Site
- Pouring of all remaining concrete sidewalks – Site
- Asphalt binder course paving in the main parking lot – Site

### Coming Up in the Weeks Ahead

- Asphalt binder course paving at the bus turn around area – Site
- Final asphalt coat for the entire project – Site
- Striping of the parking lot and roads – Site
- Seeding of all remaining areas – Site
- Completion of heat pump replacement – Existing Building



*Concrete sidewalks have been poured at the main entrance – Site/Area C*



*Asphalt binder course in the main parking lot is complete - Site*



*Pavers are in place at the base of the amphitheater - Site*



*Concrete sidewalks have been poured at the entrance to the art and music room addition – Site/Area D*



**Did you know?** There is approximately 260,000 square feet of asphalt on the Glacier Creek site. This is more than 1.6 times the square footage of the building itself, which is about 160,000 square feet.