
EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODLEING TO: KROMREY MIDDLE SCHOOL

09/12/14

What's New?


Railings have been set and placed along the amphitheater. The sidewalk on the west side of the 6th, 7th, and 8th grade wing has been poured. Owner training has began, as well as final cleaning. Carpet and paint continue to move down the 6th and 7th grade area. The building is on track for owner furniture on September 25th.

The Past Weeks

- Carpet installation in the library has been completed – Area B
- Final coat of paint in 8th grade area has been completed – Area A & B
- Bathroom Accessories in 8th grade area has been completed – Area A & B
- Safety Railings along amphitheater path have been set - Site
- Final sidewalk along west end of the site has been poured – Site
- Elevator is complete and operational – Area A & B

Coming Up in the Weeks Ahead

- Final Cleaning to begin on 6th and 7th grade area – Area A & B
- Carpet installation continuing in the 6th and 7th wing – Area B
- Final coat of paint in the 6th and 7th grade areas to begin – Areas A & B
- Bathroom accessories in the 6th and 7th grade areas to being– Areas A & B
- Owner furniture delivery – Areas A & B




Flooring in 6th grade area has began – Areas A & B



Second floor science classroom - Area A



Safety railings and additional seeding around the amphitheater has been installed - Site



Library carpet has been fully installed – Area B



Did you know? That the art room will have two kilns dedicated to the pottery class as well as a spray booth for the students? The art room looks over the Pheasant Branch Conservancy with full wall store front windows allowing expansive views.