

Findorff

Executive Summary Report

Kromrey Middle School

Last two weeks:

- Cafeteria and 7th & 8th grade wing foundations
- Masonry in the 5th wing
- Structural Steel in the 5th grade wing

Coming up in the next few weeks:

- 7th & 8th grade wing foundations
- Cafeteria structural steel
- Cafeteria Masonry
- 5th grade wing masonry and precast planks



Temporary bracing is placed on the masonry walls in the 5th grade wing to secure them until rest of the structure is complete.



The foundation of the building is progressing east into the 7th & 8th grade wings



Work on the structural steel for the 5th grade wing began right after Labor Day.



The radius wall of the cafeteria is now backfilled. When complete a glass wall will provide an expansive view of Pheasant Branch.

Over the last couple weeks the structure of the building has began to take shape with both structural steel and masonry being installed in the 5th grade wing. Over the next couple weeks precast floor panels will arrive and be installed on the 2nd floor of the 5th grade wing.

Questions? Contact:

Project Manager: Matt Premo 608-442-7076 mnpremo@findorff.com

Superintendent: Tom Faust 608-516-5525 tfaust@findorff.com

9/13/2013