

Findorff

Executive Summary Report

Kromrey Middle School

Last two weeks:

- 6th, 7th & 8th grade wing foundations
- Cafeteria structural steel
- 5th grade wing and cafeteria masonry
- 5th grade wing masonry and precast planks

Coming up in the next few weeks:

- 6th, 7th & 8th grade wing foundations
- Cafeteria structural steel
- 5th grade wing and cafeteria masonry
- 5th grade wing concrete slab on grade



Burnished Block has arrived and is being installed along the existing gym.



Looking north from Pheasant Branch, the structure of the cafeteria is beginning to take shape.



The landscape of the site is changing quickly. The 2nd story of the 5th grade wing and cafeteria are progressing on schedule.



With the arrival of the precast floor planks the 5th grade wing is partially enclosed. In less than one year classes will be underway in this space.

Precast floor planks have arrived and the 2nd floor of the 5th grade wing is underway. Along the conservancy steel is being placed to form the structure of the cafeteria. As progress continues on the structure of the building the site will change rapidly throughout the fall as construction moves across the site.

Questions? Contact:

Project Manager: Matt Premo 608-442-7076 mnpremo@findorff.com

Superintendent: Tom Faust 608-516-5525 tfaust@findorff.com

9/27/2013