

Findorff

Executive Summary Report

Kromrey Middle School

Last two weeks:

- Site Grading
- Masonry Demolition
- 5th Grade Wing Foundations

Coming up in the next few weeks:

- Install conservancy retaining wall
- Continue foundations work
- Continue site grading
- Continue selective demolition



Masons remove the brick from the existing gym. The gym will remain and a new wall will be built next to it.



Footings are in place for the new 5th grade wing.



Site grading continues where the football field was.



The main entrance has been removed to allow the construction of the 5th grade wing.

Construction is underway at Kromrey! Selective demolition has been completed to facilitate new construction. Crews are currently working to prepare the site and install foundations for the new building. This work will continue throughout the summer and fall.

Questions? Contact:

Project Manager: Matt Premo 608-442-7076 mnpremo@findorff.com

Superintendent: Tom Faust 608-516-5525 tfaust@findorff.com

7/19/2013