
EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODELING TO: KROMREY MIDDLE SCHOOL

02/27/2015

What's New?

Nearly all of the precast wall panels have been set! Work is now progressing on the roof structure and membrane roofing. Work is also progressing in the locker rooms in preparation for the concrete slabs.

The Past Weeks

- Gym & GTT precast wall panels
- Gym roof structure
- Geothermal well drilling

Coming Up in the Weeks Ahead

- Roofing
- GTT roof structure
- Locker room concrete slabs



The new gym is nearly fully enclosed.



Ironworkers set roof joists for the new GTT area.



View of the new gym and GTT area looking west from Park St.



Plumbers have begun work on the underground piping to serve the new gym.



Did you know? After all of the wall panels are set for the new gym, a concrete saw cutter will cut openings in the wall panels for doors and windows. The new gym will have 20 windows which will provide ample daylight.