

# EXECUTIVE SUMMARY REPORT

PROVIDED BY FINDORFF



MIDDLETON-CROSS PLAINS AREA SCHOOL DISTRICT  
BUILDING FOR OUR FUTURE

POPE FARM ELEMENTARY SCHOOL | 05.08.2020

## What's New?

On site, curb and gutter has been poured along more of the new Schewe Road. On the school's lot, holes for light poles have been dug, and compaction has begun in preparation for the south sidewalk by the boulder wall. The exterior metal panels have made progress on the southeast corner, and the glass subcontractor has installed sliding glass doors in second floor classrooms. The carpenters have continued to add finishes including wall panels, projector screens, and cabinets throughout the building. The painters have moved into first floor area A which includes the administrative offices. Also, ceiling grid is being set in area A, and ceiling tile is in many of the northern 2<sup>nd</sup> floor classrooms.



## DRONE FOOTAGE

Click on the image to the left to check out the latest progress!

## The Past Week:

- Beginning Sliding Door Installation
- Interior Borrowed Lights and Windows
- Extending Curb and Gutter on Schewe Road
- Cabinets and White Boards in LMC Area

## Coming Up in the Week Ahead:

- Asphalt Continuing Along Schewe Road
- Light Poles Being Poured and Set
- Playground Equipment Beginning
- LMC Area Ceiling Clouds and Tile



## DID YOU KNOW?

Pope Farm Elementary takes its name from the adjacent Pope Farm Conservancy. The conservancy is 105 acres and sits atop the point where three different watersheds come together. A 360 degree view of Lake Mendota, the Capitol, and Madison west side are all visible from the conservancy. You can learn more about the conservancy by visiting their website at: <https://www.popefarmconservancy.org/>

QUESTIONS?

Please contact Project Manager Tanner Davis at 608.729.2120 or [tdavis@findorff.com](mailto:tdavis@findorff.com)

**Findorff**



*Exterior metal panel progress on the southeast side. The south side is completely finished with green panels, while the east side nears completion.*



*Furring for metal panel installation have been placed on the west side of the building.*



*More glass being installed under the east canopy.*

**QUESTIONS?**

Please contact Project Manager Tanner Davis at 608.729.2120 or [tdavis@findorff.com](mailto:tdavis@findorff.com)

**Findorff**





*Area 1C hallway painting is nearing completion.*



*Blue interior wall panels have been installed in the cafeteria area of the atrium.*



*A grey tile backsplash has been installed outside of the 2<sup>nd</sup> floor atrium bathrooms.*



*Blue paint has been added to the LMC walls.*

**QUESTIONS?**

Please contact Project Manager Tanner Davis at 608.729.2120 or [tdavis@findorff.com](mailto:tdavis@findorff.com)

**Findorff**