

EXECUTIVE SUMMARY REPORT

PROVIDED BY FINDORFF



MIDDLETON-CROSS PLAINS AREA SCHOOL DISTRICT
BUILDING FOR OUR FUTURE

MIDDLETON HIGH SCHOOL | 06.05.2020

What's New?

The interior remodels continue to near completion. The electric work, drywall work, and painting is completed in 2108 which now awaits flooring. In the LMC area, drywall was hung on the steel studs. Electric and mechanical demolition has started in the pool vestibule. The electricians are replacing the fire alarm in the whole building. Work is continuing in the existing fieldhouse to prepare for the new joists.

Now that mass demo has completed on-site, construction of the Black Box area has begun. In the Black Box area, the ground has been excavated, rebar has been placed, and concrete footings and walls have been poured. 3 story concrete footings and foundation pads have continued west and include foundations for the large planter on the north side of the building. The CMU firewall has continued along the existing building towards the west. Stair 4 has been completed and now the masons have begun working on stair 2.



DRONE FOOTAGE
Click on the image to check out the latest progress!

The Past Week:

- Completed Stair 4 CMU Construction
- Began Black Box Area Footings
- Hanging LMC Drywall
- Continuing 3 Story Foundations

Coming Up in the Week Ahead:

- CMU Firewall and Stairwells Continuing
- CMU Block Starting in the Black Box Area
- Slab-On-Grade for New PAC Corridor
- Finishing 2108 Room Remodel



CMU firewall continuing west along the existing building.



DID YOU KNOW?

The MULE system is a newer machine used to help the masons. The MULE consists of a base, a vertical shaft, and a horizontal arm with a steel cable pulley and a pneumatic gripper on the end. The masons latch the MULE onto a block and then guide the block into place while the MULE lifts it. Since less lifting is required, a worker's risk for injuries and fatigue is decreased which increases productivity.

QUESTIONS?

Please contact Senior Project Manager Matt Premo at 608.442.7076 or mnpremo@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT



MIDDLETON HIGH SCHOOL | 06.05.2020

Page 2



Concrete forms set on the footings and foundation walls poured in the Black Box area.



Masons working on Stair 2 with the help of the MULE system.



Drywall set on the interior studs in the LMC for the temporary classrooms.

QUESTIONS?

Please contact Senior Project Manager Matt Premo at 608.442.7076 or mnpremo@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT



MIDDLETON HIGH SCHOOL | 06.05.2020

Page 3



Tall planter poured on the north end of the new addition.



Stair 4 is now complete on the east side of the new addition.



Demolition completed in the corridor in front of the PAC.

QUESTIONS?

Please contact Senior Project Manager Matt Premo at 608.442.7076 or mnpremo@findorff.com

Findorff