

---

# EXECUTIVE SUMMARY REPORT

## ADDITIONS & REMODELING TO: KROMREY MIDDLE SCHOOL

01/30/2015

---

### What's New?

Work on the structure for Phase III has started with the masons laying block and the ironworkers setting the precast floor planks that will form the 5<sup>th</sup> grade teacher's break area. Next week the new gym will begin to take shape with the arrival of the precast wall panels.

### The Past Weeks

- Footings and foundations
- Geothermal well drilling
- Began structural masonry

### Coming Up in the Weeks Ahead

- Gym precast wall panels
- Locker room roof structure
- Geothermal well drilling



*Concrete footings have been blanketed to protect them from the cold weather.*



*New structure is underway north of the locker rooms.*



*Geothermal well drilling rigs are onsite. A vacuum truck is shown on the left side of the photo for removing drilling fluid, the drilling rig is shown in the center with the mast down.*



**Did you know?** The phase II geothermal field consists of 96 wells each 255' feet deep. This will require over 24,000' or nearly 5 miles of drilling. Including Phase I, Kromrey will have 16 miles of geothermal wells drilled under the parking lot and football field.