

EXECUTIVE SUMMARY REPORT

ADDITION & REMODELING TO: GLACIER CREEK MIDDLE SCHOOL

11/22/2013

What's New?

Crews are continuing to ramp up at Glacier Creek as overhead MEPs continue throughout the new 5th grade wing and Gymnasium in preparation for the start of production wall framing. Area C has started to transform as drywall, taping and painting in this area have begun. Ceilings have been installed in Commons C122, kicking off MEP trim and finish. This area is on track for turnover in December as planned, with flooring scheduled to be installed next week. Exterior crews have moved on to Area D, the last area of installation for the brick façade and EPDM roofing.

The Past Week

- Drywall, Tape & Paint – Area C
- Install Roofing – Area G
- Pour Slab on Grade in Gymnasium – Area F
- Continue Installation of Brick Façade – Area F & D
- MEPF Overhead Rough – Area C & G

Coming Up in the Week Ahead

- Install Flooring in Commons – Area C
- Paint & Install Ceilings in Administration Office – Area C
- Hang Gymnasium Ductwork – Area F
- Continue Overhead MEPF in 5th Grade Wing – Area G
- Continue Roofing and Brick – Area D



Slab on Grade Placement in Gymnasium – Area F



Hang Drywall in Administration Offices – Area C



Project View From a Distance



Erect Nano-Wall Supports in 5th Grade Wing – Area G



Did you know? The new gymnasium walls are 34' tall and were constructed in just over 2 weeks using pre-cast hollow-core concrete wall panels. These panels were set using a specialty 100-ton hydraulic crawler crane. 81 panels were erected in total, each weighing over 17,000 lbs! The panels were temporarily supported by 6' long helical ground anchors drilled into the earth for steel braces to be attached to.