

Findorff

Executive Summary Report

Kromrey Middle School

Last two weeks:

- 5th Grade and Cafeteria Exterior Masonry
- 6-8th Grade Structural Steel
- 6-8th Grade Interior Masonry
- Concrete Foundations

Coming up in the next few weeks:

- 5th Grade Roof Installation
- Cafeteria Masonry
- Cafeteria Timber Framing
- 6-8th Grade Structural Steel
- Complete Foundations



Ironworkers set a steel column for the frame of the 6th, 7th & 8th grade wing.



Work is progressing in the cafeteria. Next week the timbers will arrive to form the roof.



In order to get concrete to the 2nd floor of the building a concrete pump truck is used. This particular truck is able to pump concrete 200' in the air.



The first concrete slab for the 2nd story was poured on Friday. The area pictured will be the new Library.

The site has been busy as crews make the most of the remaining warm weather. Over the next couple weeks work will continue on the structure of the building. Workers will begin adding temporary enclosures to allow work to continue through the winter.

Questions? Contact:

Project Manager: Matt Premo 608-442-7076 mnpremo@findorff.com

Superintendent: Tom Faust 608-516-5525 tfaust@findorff.com

11/8/2013