
EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODLEING TO: KROMREY MIDDLE SCHOOL

2/14/2014

What's New?

The structural steel is complete on the 6th, 7th & 8th grade wing. Work is progressing on the roof and exterior walls to provide enclosure for the interior finishes. In the 5th grade wing and cafeteria painting has begun and glazing installation will begin next week.

The Past Week

- 6th, 7th & 8th grade wing structural steel
- Exterior masonry & wall framing
- Cafeteria interior masonry & mechanical rough-ins
- 5th grade wing drywall installation, taping and painting
- Drilling geothermal wells

Coming Up in the Weeks Ahead

- 6th, 7th & 8th grade wing roofing
- Exterior masonry & wall framing
- Painting in the 5th grade wing & ceiling installation
- Mechanical rough-ins in the cafeteria
- Begin cafeteria exterior glass installation
- Drilling geothermal wells



Drywall is up in the 5th grade wing and painting has begun.



Workers are framing the courtyard of the three story wing.



Workers use a laser screed to strike off and level a concrete slab.



Work continues through the snow onsite. The final pieces of structural steel were set this past week.



Did you know? The concrete slabs in the buildings are placed by two trades, cement finishers and laborers. Currently, there are over 18 different trades working onsite at Kromrey.