

Findorff

Executive Summary Report Glacier Creek Middle School

Last week:

- Placing of fence and trailer
- Installation of erosion control measures
- Demolition of sheds and parking lot
- Began cutting and filling of site

Coming up in the next few weeks:

- Continue cutting and filling of site
- Begin installation of utility piping
- Begin geothermal drilling for wells
- Begin building foundations



Site clearing in progress.



Shed removal in progress.



Cutting and filling of site.



Cutting and filling of site (cont).

Construction has begun with the kickoff of site clearing and demolition. Heavy focus will remain on site earthwork over the next few weeks in preparation for building foundations and the geothermal field. In addition, a special focus will be made on completing installation of underground site utilities for completion prior to the start of the 2013/2014 Academic Year.

Questions? Contact:

Project Manager: Beau Barth 608-729-2137 bbarth@findorff.com

Superintendent: Scott Marshall 414-254-3307 smarshall@findorff.com

7/22/2013