

Findorff

Executive Summary Report Glacier Creek Middle School

Last week:

- Pour Foundations – Areas C, G & F
- Install Site Storm Drain
- Continue Site Grading & Earthwork
- Complete Water Main Installation
- Pave Trenches & Bus Turn-Around
- Tie In Commons Storm Drain



Excavation and installation of site storm drain.

Coming up in the next few weeks:

- Install North Sewer and Storm Mains
- Continue Foundations – Areas G, F & D
- Underground MEPF – Area C & G
- Form & Pour Slab on Grade – Area C
- Install New Grease Interceptor
- Install CMU – Areas C, G & F



Form and place foundations – Area C (Administration)



Form and place foundations – Area G (5th Grade)



Backfill foundations for start of CMU – Area C (Commons)

Site utilities are continuing over the next two weeks prior to start of 2013-2014 Academic Year. Placement of building foundations is progressing well and will complete next week. Masonry material is being mobilized and CMU walls will be placed over the next few weeks. Underground MEPF is also beginning in preparation for Slab on Grade at the Administration area and new 5th Grade Wing.

Questions? Contact:

Project Manager: Beau Barth 608-729-2137 bbarth@findorff.com

Superintendent: Scott Marshall 414-254-3307 smarshall@findorff.com

8/16/2013