
EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODELING TO: KROMREY MIDDLE SCHOOL

03/13/2015

What's New?

All of the precast wall panels have been set and the roof is complete over the locker rooms. Roofing crews will be moving to the gym and then to the GTT area in the next coming weeks.

The Past Weeks

- Set final precast wall panels
- Completed geothermal well drilling
- Locker room roofing
- Locker room slab on grade

Coming Up in the Weeks Ahead

- Gym roofing
- Begin exterior Masonry
- Locker room masonry walls



All of the precast wall panels have been set and opening are being cut into the panels for the windows.



The slab on grade has been poured in the locker room and block walls are underway.



Sand is stockpiled in the gym for grading.



The GTT area is being prepared for slab on grade.



Did you know? The gym roof decking is perforated with many holes to improve acoustics in the gym. During the roofing process the flutes of the decking will be filled with insulation which will help dampen sound in the gym.