

---

# EXECUTIVE SUMMARY REPORT

## ADDITIONS & REMODELING TO: KROMREY MIDDLE SCHOOL

04/10/2015

---

### What's New?

Work is continuing on both the interior and exterior of the building. With the gym slab in place work will begin with roughing in the mechanical, electrical and plumbing (MEP) systems.

### The Past Weeks

- Spray Foam insulation on exterior gym walls
- Interior masonry walls
- Exterior masonry veneer
- Poured gym slab on grade

### Coming Up in the Weeks Ahead

- Exterior masonry
- MEP Rough-ins



*The concrete slab prior to troweling.*



*The north side of the building is ready for masonry.*



*Concrete slab being poured in the new gym.*



*New CMU walls being put up in the GTT area.*



**Did you know?** The concrete pour for the slab on grade in the gymnasium took 300 yards of concrete to complete! This required 30 trucks to deliver the concrete and 11 hours to place and finish!