

Last two weeks:

- Site work
- Windows and doors
- Interior finishes
- Begin flooring

Coming up in the next few weeks:

- Landscaping
- Final interior finishes
- Final cleaning
- MCPASD move-in



The exterior of the west side is ready for landscaping.



The exterior of east side is nearly complete as well. Paving took place on August 15th.



The classrooms are taking shape. Flooring will be the final item installed in the classrooms.



Carpenter's have been working to get the casework installed in the classrooms.

With two weeks until the start of school the classrooms are nearly complete. The additions will be almost entirely complete next week leaving the final week before school for move-in and final touch-ups.

Questions? Contact:

Project Engineer: Aaron Zutz 608-441-6891 azutz@findorff.com

Superintendent: Scott Marshall 414-254-3307 smarshall@findorff.com