
EXECUTIVE SUMMARY REPORT

ADDITION & REMODELING TO: GLACIER CREEK MIDDLE SCHOOL

12/20/2013

What's New?

Drywall has been kicked off in the new 5th Grade Wing and overhead MEPFs in the new Gymnasium have been completed. We are now getting started on drywall finishing in the 5th Grade Wing and are also preparing to start painting in both the 5th Grade Wing and Gymnasium. This week has been an exciting week as we got final inspection of the new Commons and are completing the punch list as well. This area will be ready to turn over to the Glacier Creek Staff during the upcoming Winter Break. The new Administration Addition is also nearing completion as MEPF trim and finish are being installed. The remaining ceiling tiles will be dropped soon followed by installation of the carpeting. The exterior enclosure throughout is also nearing completion as the aluminum windows and doors are being installed through the end of 2013.

The Past Weeks

- Drop Ceiling Tiles in Commons – Area C
- Complete MEPF Trim & Finish in Commons – Area C
- Begin MEPF Trim & Finish in Administration – Area C
- Hang Wood Doors in Administration – Area C
- Install Glazing & Store Front Doors in Commons – Area C
- MEPF Startup & Test, Adjust, Balance – Area C
- Apply Fireproofing – Area D
- Complete Practice Room E107 – Area E
- Complete HVAC & Electrical Overheads in Gymnasium – Area F
- Install Windows in Gymnasium & Fitness Center – Area F
- Begin Drywall Installation 5th Grade Wing – Area G
- Spread Topsoil – Site
- **Coming Up in the Weeks Ahead**
- Drop Ceiling Tiles in Administration – Area C
- Continue MEPF Trim & Finish in Administration – Area C
- Install Carpeting in Administration – Area C
- Paint Ceilings & Walls in Gymnasium – Area F
- Drywall Finishing & Prime Paint – Area G
- Install Remaining Windows – Area C, D & G



Hang Wood Doors in Administration – Area C



Hang & Finish Drywall in Classrooms – Area G



MEPF Trim & Finish in Administration – Area C



Did you know? Approximately 50,000 SF of new structure was built by the Construction Team in just over 4 months! This was the result of pre-planning and excellent cooperation by the entire Team.