

EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODELING TO: GLACIER CREEK MIDDLE SCHOOL

06/06/2014

What's New?

Phase I site work at the east end of the site is continuing. Concrete sidewalks in this area will be completed shortly, and will be followed by the installation of the asphalt binder course. Summer remodeling projects have been coordinated in preparation for the last day of school – remodeling in the band area, cafetorium and servery, and student services as well as heat pump replacement will begin shortly after school is out. Asphalt in the existing main parking lot will also be pulverized and replaced after school is out.

The Past Weeks

- Amphitheater grading and staking – Site
- Pouring concrete sidewalks at the east end of the site – Site
- Exterior basketball hoop assembly – Site
- Coordination of summer remodeling work – Areas C and E

Coming Up in the Weeks Ahead

- Asphalt binder course at the east end of the site – Site
- Pulverizing asphalt in the existing main parking lot – Site
- Remodeling of the student services area – Area C
- Remodeling of the servery and cafetorium – Area E
- Remodeling in the band area – Area E



Exterior basketball hoops are installed and assembled.



The amphitheater has been graded and staked in preparation for landscaping.



Crews are finishing up concrete sidewalks at the north entrance.



Concrete at the east end of the site is nearly complete. This area is ready for the asphalt binder course.



Did you know? Asphalt is a 100% recyclable product. The stone and asphalt cement from pulverized and reclaimed asphalt are just as valuable as all-new materials. Over 60 million tons of asphalt are recycled in the U.S. every year, resulting in less than 1% of reclaimed asphalt being sent to landfills.