
EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODELING TO: KROMREY MIDDLE SCHOOL

12/6/2013

What's New?

Over Thanksgiving break crews poured the concrete slab for the 3rd floor for part of the 6th, 7th, & 8th grade wing. Crews are continuing to install timber beams and masonry in the cafeteria. Over the next couple weeks roofing will begin in the cafeteria. Additionally, subcontractors are working on the mechanical, electrical, plumbing and fire protection in the 5th grade wing.

The Past Week

- Poured partial 3rd floor slab in 6th, 7th & 8th grade wing
- 6th, 7th & 8th grade wing roof steel
- Masonry and timber beam installation in the cafeteria
- Mechanical rough-ins in the 5th grade wing

Coming Up in the Weeks Ahead

- Masonry and timber beam installation in the cafeteria
- Structural steel in the 6th, 7th, and 8th Grade wing
- Wall framing in the 5th grade wing
- Roofing in cafeteria
- Begin drilling for geothermal wells



Workers remove blankets from the concrete slab on the 3rd floor near the library.



In the 5th grade wing ductwork and piping rough-ins are underway.



The steel structure of the 6th, 7th & 8th grade wing continues to rise. Plastic sheeting has been installed to allow heating for winter concrete and masonry work.



Aerial view looking east over the main office and the cafeteria in the background.



Did you know? Heating and cooling for Kromrey will utilize a closed loop geothermal system. To heat and cool the entire school over 230 wells will need to be drilled to provide adequate capacity. After drilling is complete the bore fields will be covered with a parking lot and a football field.