

EXECUTIVE SUMMARY REPORT

PROVIDED BY FINDORFF



MIDDLETON-CROSS PLAINS AREA SCHOOL DISTRICT
BUILDING FOR OUR FUTURE

PARK ELEMENTARY SCHOOL | 07.17.2020

What's New?

Inside of the building, the new office area has been painted and carpeted. Cabinets have also been installed in the new office corridor. The new classroom has been drywalled and painted and the floor is completed. Drop ceiling grids have been added to these areas and the connecting hallways. The cafeteria addition drywall has been mudded and taped and painting has begun. The window frames have also been installed in this area. Epoxy Flooring in the kitchen is underway. Wall tiling in the new bathrooms in the addition has begun. The main components of the HVAC system have been installed and duct work continues to be hung in the addition. Outside, the hat channel on the exterior of the new addition has been installed. This channel will then allow the metal panels to be installed on the exterior. Brick has been laid on the northeast corner of the addition. Windows in the cafeteria corridor and the new classroom have been installed.



DRONE FOOTAGE

Click on the image to check out the latest progress!

The Past Week:

- Carpet and Cabinets Installed in New Offices
- Hat Channel Installed on Exterior
- Window Frames Installed in Cafeteria
- Wall Tiling began in the Cafeteria Bathrooms

Coming Up in the Week Ahead:

- Finishing the Walls in the Cafeteria
- Apply Epoxy Flooring in the Bathrooms
- Installing Metal Panels on the Exterior
- Installing Glass in the Cafeteria



Carpeting, painting, and drop ceiling installed in new offices and conference room.



DID YOU KNOW?

Metal panels on the exterior of a building look sharp but there is more to it than meets the eye. There is a hidden hat channel and layer of insulation behind. The insulation helps save energy for building's heating and cooling. The hat channel itself is shaped like a top hat and fastens through the insulation and fixes to the building. The metal panels then are fastened to the hat channel finishing the look.

QUESTIONS?

Please contact Project Manager Jacob Jankowski at jjankowski@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT



PARK ELEMENTARY SCHOOL | 07.17.2020

Page 2



Aluminum frames installed for large windows in cafeteria addition.



Hat channel installed on exterior of addition in preparation for metal panels.



Wall tiling hung in the bathrooms in new addition.



Brick laid along exterior of cafeteria addition.

QUESTIONS?

Please contact Project Manager Jacob Jankowski at jjankowski@findorff.com

Findorff