

EXECUTIVE SUMMARY REPORT

PROVIDED BY FINDORFF



MIDDLETON-CROSS PLAINS AREA SCHOOL DISTRICT
BUILDING FOR OUR FUTURE

PARK ELEMENTARY SCHOOL | 07.02.2020

What's New?

Inside of the building, drywall has been put up in the new conference area, offices, and classroom. Taping and mudding of the drywall has begun in these areas. Drywall has been hung in the new cafeteria as well. Window and door frames have been installed in the new conference room, offices, and classroom. The freezer and vent hoods have been installed in the new kitchen and the concrete floor has been poured for the freezer too. HVAC continues hanging venting and duct work in the new cafeteria. The air handling unit have been installed in the new mechanical room. The carpenters have added window blocking around window openings in the new addition.

Outside, the stoop for the new receiving room door has been poured. A new sidewalk has been poured running along park street. Roofing over the new addition is nearing completion waiting for drains and finishes.



DRONE FOOTAGE
Click on the image to check out the latest progress!

The Past Week:

- Mudded Drywall in Renovation Area
- Walk-in Cooler/Freezer Installed
- Vent Hoods Installed in Kitchen
- Finished Hanging Drywall

Coming Up in the Week Ahead:

- Mudding and Taping Drywall in Cafeteria
- Begin Wall Tiling
- Starting Finish Flooring
- Overall Site Landscaping



Drywall hung in the cafeteria.



DID YOU KNOW?

Walk in freezers don't come ready to be installed such as your residential freezer. When installed the freezer is set in the ground about 8 inches deep where the paneled walls are fixed together. 4 inches of foam is laid on the existing concrete. 4 inches of concrete is then laid on top of the foam. This brings the freezer floor level to the floor in the kitchen. This process insulates the freezer and stabilizes it as well.

QUESTIONS?

Please contact Project Manager Jacob Jankowski at
jjankowski@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT



PARK ELEMENTARY SCHOOL | 07.02.2020

Page 2



Concrete floor poured in newly assembled freezer.



Drywall mudding and taping beginning in the conference room.



New concrete sidewalk poured on south side of existing school along Park Street.



Concrete stoop poured for new receiving room entrance.

QUESTIONS?

Please contact Project Manager Jacob Jankowski at jjankowski@findorff.com

Findorff