

---

# EXECUTIVE SUMMARY REPORT

## ADDITIONS & REMODELING TO: KROMREY MIDDLE SCHOOL

12/6/2013

---

### What's New?

Over Thanksgiving break crews poured the concrete slab for the 3<sup>rd</sup> floor for part of the 6<sup>th</sup>, 7<sup>th</sup>, & 8<sup>th</sup> grade wing. Crews are continuing to install timber beams and masonry in the cafeteria. Over the next couple weeks roofing will begin in the cafeteria. Additionally, subcontractors are working on the mechanical, electrical, plumbing and fire protection in the 5<sup>th</sup> grade wing.

### The Past Week

- Poured partial 3<sup>rd</sup> floor slab in 6<sup>th</sup>, 7<sup>th</sup> & 8<sup>th</sup> grade wing
- 6<sup>th</sup>, 7<sup>th</sup> & 8<sup>th</sup> grade wing roof steel
- Masonry and timber beam installation in the cafeteria
- Mechanical rough-ins in the 5<sup>th</sup> grade wing

### Coming Up in the Weeks Ahead

- Masonry and timber beam installation in the cafeteria
- Structural steel in the 6<sup>th</sup>, 7<sup>th</sup>, and 8<sup>th</sup> Grade wing
- Wall framing in the 5<sup>th</sup> grade wing
- Roofing in cafeteria
- Begin drilling for geothermal wells



Workers remove blankets from the concrete slab on the 3<sup>rd</sup> floor near the library.



In the 5<sup>th</sup> grade wing ductwork and piping rough-ins are underway.



The steel structure of the 6<sup>th</sup>, 7<sup>th</sup> & 8<sup>th</sup> grade wing continues to rise. Plastic sheeting has been installed to allow heating for winter concrete and masonry work.



Aerial view looking east over the main office and the cafeteria in the background.



**Did you know?** Heating and cooling for Kromrey will utilize a closed loop geothermal system. To heat and cool the entire school over 230 wells will need to be drilled to provide adequate capacity. After drilling is complete the bore fields will be covered with a parking lot and a football field.