

EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODLEING TO: KROMREY MIDDLE SCHOOL

4/11/14

What's New?

The existing administration offices have been demolished in preparation for completion of the 5th grade wing. Casework in the 5th grade classrooms has been installed, and the 5th grade science room epoxy countertops have arrived. Mechanical, electrical, and plumbing rough-ins are continuing in the 6th, 7th and 8th grade wing; drywall is up on the second floor of area B.

The Past Week

- Finishing up 6th, 7th, and 8th grade wing exterior masonry – Area A
- 5th Grade wing casework installation – Area D
- Drywall installation on 2nd floor Area B (7th grade) – Area B
- Demolition of existing administration offices – Area D
- 6th, 7th, and 8th grade stair A-ST1 installation – Area A
- Construction at main entrance canopy has begun – Area C
- Phase I marker boards and tack boards have arrived – Areas D and C

Coming Up in the Weeks Ahead

- Geothermal trenching and system tie-in – Site
- 5th grade wing lockers arriving – Area D
- Emergency backup generator arriving – Area F
- 5th grade wing elevator installation to begin – Area D



Field staff, office personnel, and school district representatives gathered for an employee recognition luncheon in the new cafeteria



Canopy columns at the main entrance are in place



Structure for 6th, 7th and 8th grade stair A-ST1 is in place



Casework in the 5th grade classrooms is installed



Existing administration offices have been demolished in preparation for the completion of the 5th grade wing



Did you know? The geothermal wells that are being drilled at Kromrey extend 255 feet underground, and each hole is 6" in diameter! A single drilling rig can complete about 2 holes of this size and depth per day. There will be 352 bore holes when the project is complete.