EXECUTIVE SUMMARY REPORT

ADDITIONS & REMODELING TO: GLACIER CREEK MIDDLE SCHOOL

06/20/2014

What's New?

School is out, and interior and exterior remodeling projects have begun. Demolition in the student services area is under way, and demolition is starting in the band practice rooms. Concrete sidewalks at the front entrance have been removed, and pulverizing of the asphalt in the main parking lot has begun. The asphalt binder course has been placed at the east end of the site. Trees have been planted and seeding is in place at the east end of the site.

The Past Weeks

- Planting trees and seeding at east end of site - Site
- Amphitheater landscaping has begun – Site
- Pulverizing existing main parking lot asphalt has begun – Site
- Removing existing concrete sidewalks at main entrance – Site
- Demolition of the existing student services area – Area C

Coming Up in the Weeks Ahead

- Pulverizing asphalt in the existing main parking lot – Site
- Pouring concrete sidewalks at the main entrance – Site
- Amphitheater landscaping - Site
- Remodeling of the student services area – Area C
- Remodeling of the servery and cafetorium – Area E
- Heat pump replacement – Existing building

Asphalt binder course has been placed at the east end of the site.

Concrete sidewalks have been removed for replacement, asphalt pulverizing has begun.

Trees have been planted and seeding is in place at the east end of the site.

Demolition in the student services area is under way.

Did you know? Remodeling of the student services area will result in the addition of 2 office spaces and will increase the size of the health office. This will all be done without changing the overall size of the space, and will be accomplished by relocating walls to make more efficient use of the space.

Questions? **Contact:** Project Manager, Beau Barth 608.729.2137 bbarth@findorff.com

Findorff